



MODELS AH12S—AH60S

— IMPORTANT —
INSTALLERS MUST FILL OUT THIS SHEET AND
FAX TO 707.794.8005 OR SCAN / EMAIL TO INFO@CELLARPRO.COM
TO ACTIVATE THE WARRANTY.

Installing CellarPro Split Systems requires an experienced professional and adherence to industry practices which are described in the manual. To activate the warranty, the cooling unit must be installed properly. In order for us to assess and approve the installation, the installing technician must complete the page below. **The page can be faxed to 707.794.8005 or emailed to info@cellarpro.com.** We will contact you once we receive and review this sheet.

Technical Information

Name _____ Phone _____

System Information

Customer Name		R-410A system charge lb	
Condensing Unit Model #		Line-set length – ft.	
Condensing Unit Serial #		Liquid line diameter - OD	
Evaporator Model #		Suction line diameter - OD (Si units)	
Evaporator Serial #		Discharge line diameter - OD (Sx units)	

Operational Data

Take the following measurements during a normal refrigeration cycle, once the cellar has pulled down to the set-point temperature. Make sure the compressor is running when recording the data.

Evaporator

			Comment
Air temperature at Evaporator coil inlet/outlet		°F/°F	8-10°F TD
Evaporator fan (ON / OFF)			
Evaporator power supply voltage & amps		V & A	187-253 V / 1 PH V check nameplate amps

Condensing Unit

Air temperature at Condenser coil inlet & outlet		°F/°F	20-30°F TD
Condenser fan status (ON / OFF)			
Suction pressure at suction service valve		PSIG	95-120 PSIG
Suction temperature at suction service valve		°F	20°F Superheat Min.
Liquid pressure at liquid service valve		PSIG	270-445 PSIG
Liquid temperature at liquid service valve		°F	10-20°F Subcooling
Condensing Unit power supply voltage & amps		V & A	187-253V / 1 PH V check nameplate amps